

1 Architecture-Derived Project Delivery Plan

Human-readable planning review draft. Use this plan for delivery review and refinement. It is not a contractual schedule, staffing commitment, procurement approval or installation instruction.

1.1 Delivery Summary for the Architecture Design Document

A practical, human-readable view of the work, sequencing, ownership, review points and open engineering inputs implied by the architecture.

- Maturity: **Symbolic**
- 14 phases; 23 workstreams; 285 tasks; 287 governed dependencies.
- 12 review gates; 0 architecture-derived risks; 50 engineering handoffs.

1.2 How To Use This Plan

Review ownership, resolve open engineering inputs, confirm dependencies, and add human estimates before treating dates as indicative. Canonical IDs remain visible for traceability.

1.3 Timeline View

Wave	Task count
WAVE-001	28
WAVE-002	23
WAVE-003	23
WAVE-004	23
WAVE-005	23
WAVE-006	23
WAVE-007	23
WAVE-008	23
WAVE-009	23
WAVE-010	23
WAVE-011	23
WAVE-012	23
WAVE-013	3
WAVE-014	1

1.4 Dependency Diagram



Architecture-derived planning view - human review required

Delivery phase dependency topology

1.5 Delivery Tasks

1.5.1 Project Mobilisation

1.5.1.1 Confirm project governance model

Purpose. Establish the governance decision needed to Confirm project governance model.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-001; WS-GOV.

1.5.1.2 Confirm project decision authorities

Purpose. Establish the governance decision needed to Confirm project decision authorities.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-002; WS-GOV.

1.5.1.3 Establish architecture revision baseline

Purpose. Establish the governance decision needed to Establish architecture revision baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-003; WS-GOV.

1.5.1.4 Confirm delivery responsibility boundaries

Purpose. Establish the governance decision needed to Confirm delivery responsibility boundaries.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-004; WS-GOV.

1.5.1.5 Establish change-control interface

Purpose. Establish the governance decision needed to Establish change-control interface.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-005; WS-GOV.

1.5.1.6 Confirm customer review workflow

Purpose. Establish the governance decision needed to Confirm customer review workflow.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-006; WS-GOV.

1.5.1.7 Confirm vendor engagement model

Purpose. Establish the governance decision needed to Confirm vendor engagement model.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-007; WS-GOV.

1.5.1.8 Record planning assumptions

Purpose. Establish the governance decision needed to Record planning assumptions.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-008; WS-GOV.

1.5.1.9 Record planning constraints

Purpose. Establish the governance decision needed to Record planning constraints.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-009; WS-GOV.

1.5.1.10 Establish unresolved-input register

Purpose. Establish the governance decision needed to Establish unresolved-input register.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-010; WS-GOV.

1.5.1.11 Establish planning evidence register

Purpose. Establish the governance decision needed to Establish planning evidence register.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-011; WS-GOV.

1.5.1.12 Prepare delivery-plan review package

Purpose. Establish the governance decision needed to Prepare delivery-plan review package.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Confirm accountable participants and decision rights. - Record unresolved governance inputs and the required owner.

Expected outcome. A reviewable governance position or an explicitly owned open item.

Context. Governance work establishes who may decide, review and accept delivery evidence.

Traceability: TASK-GOV-012; WS-GOV.

1.5.2 Requirements and Architecture Baseline

1.5.2.1 Confirm applicable requirements baseline

Purpose. Validate the requirements and evidence needed to Confirm applicable requirements baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-001; WS-REQ.

1.5.2.2 Reconcile architecture requirements to revision

Purpose. Validate the requirements and evidence needed to Reconcile architecture requirements to revision.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-002; WS-REQ.

1.5.2.3 Identify unresolved requirement dispositions

Purpose. Validate the requirements and evidence needed to Identify unresolved requirement dispositions.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-003; WS-REQ.

1.5.2.4 Identify acceptance evidence obligations

Purpose. Validate the requirements and evidence needed to Identify acceptance evidence obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-004; WS-REQ.

1.5.2.5 Identify customer-supplied requirement inputs

Purpose. Validate the requirements and evidence needed to Identify customer-supplied requirement inputs.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-005; WS-REQ.

1.5.2.6 Identify vendor validation obligations

Purpose. Validate the requirements and evidence needed to Identify vendor validation obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-006; WS-REQ.

1.5.2.7 Map external responsibility requirements

Purpose. Validate the requirements and evidence needed to Map external responsibility requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-007; WS-REQ.

1.5.2.8 Confirm requirements change-control path

Purpose. Validate the requirements and evidence needed to Confirm requirements change-control path.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-008; WS-REQ.

1.5.2.9 Identify design blockers

Purpose. Validate the requirements and evidence needed to Identify design blockers.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-009; WS-REQ.

1.5.2.10 Identify procurement blockers

Purpose. Validate the requirements and evidence needed to Identify procurement blockers.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-010; WS-REQ.

1.5.2.11 Identify installation blockers

Purpose. Validate the requirements and evidence needed to Identify installation blockers.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-011; WS-REQ.

1.5.2.12 Prepare requirements-to-task traceability

Purpose. Validate the requirements and evidence needed to Prepare requirements-to-task traceability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted architecture requirements and traceability. - Record gaps that require engineering or customer input.

Expected outcome. A confirmed requirement position with traceable unresolved matters.

Context. Requirements assurance keeps delivery work tied to the accepted architecture and its traceability evidence.

Traceability: TASK-REQ-012; WS-REQ.

1.5.3 Detailed Engineering Closure

1.5.3.1 Confirm selected compute platform

Purpose. Prepare the compute delivery work needed to Confirm selected compute platform.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-001; WS-COMPUTE.

1.5.3.2 Validate compute scale hierarchy

Purpose. Prepare the compute delivery work needed to Validate compute scale hierarchy.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-002; WS-COMPUTE.

1.5.3.3 Confirm rack/system quantities where governed

Purpose. Prepare the compute delivery work needed to Confirm rack/system quantities where governed.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-003; WS-COMPUTE.

1.5.3.4 Identify unresolved rack/node quantities

Purpose. Prepare the compute delivery work needed to Identify unresolved rack/node quantities.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-004; WS-COMPUTE.

1.5.3.5 Confirm rack deployment prerequisites

Purpose. Prepare the compute delivery work needed to Confirm rack deployment prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-005; WS-COMPUTE.

1.5.3.6 Confirm management-plane integration requirements

Purpose. Prepare the compute delivery work needed to Confirm management-plane integration requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-006; WS-COMPUTE.

1.5.3.7 Confirm compute network attachment obligations

Purpose. Prepare the compute delivery work needed to Confirm compute network attachment obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-007; WS-COMPUTE.

1.5.3.8 Confirm storage attachment obligations

Purpose. Prepare the compute delivery work needed to Confirm storage attachment obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-008; WS-COMPUTE.

1.5.3.9 Confirm platform software dependencies

Purpose. Prepare the compute delivery work needed to Confirm platform software dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-009; WS-COMPUTE.

1.5.3.10 Define compute commissioning obligations

Purpose. Prepare the compute delivery work needed to Define compute commissioning obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-010; WS-COMPUTE.

1.5.3.11 Define compute acceptance evidence

Purpose. Prepare the compute delivery work needed to Define compute acceptance evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-011; WS-COMPUTE.

1.5.3.12 Prepare compute engineering handoff

Purpose. Prepare the compute delivery work needed to Prepare compute engineering handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-012; WS-COMPUTE.

1.5.3.13 Validate HGX B300 platform-specific deployment prerequisites

Purpose. Prepare the compute delivery work needed to Validate HGX B300 platform-specific deployment prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review the accepted compute architecture and vendor handoffs. - Capture prerequisites, validation evidence and unresolved implementation choices.

Expected outcome. A reviewable compute delivery artifact or an owned engineering action.

Context. Compute delivery coordinates platform readiness, integration and vendor evidence without redesigning the accepted compute architecture.

Traceability: TASK-COMPUTE-014; WS-COMPUTE.

1.5.3.14 Confirm selected east-west fabric

Purpose. Prepare the compute-fabric delivery work needed to Confirm selected east-west fabric.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-001; WS-FABRIC.

1.5.3.15 Confirm topology authority and maturity

Purpose. Prepare the compute-fabric delivery work needed to Confirm topology authority and maturity.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-002; WS-FABRIC.

1.5.3.16 Validate plane and rail structure

Purpose. Prepare the compute-fabric delivery work needed to Validate plane and rail structure.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-003; WS-FABRIC.

1.5.3.17 Confirm switch-role requirements

Purpose. Prepare the compute-fabric delivery work needed to Confirm switch-role requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-004; WS-FABRIC.

1.5.3.18 Confirm port-accounting evidence availability

Purpose. Prepare the compute-fabric delivery work needed to Confirm port-accounting evidence availability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-005; WS-FABRIC.

1.5.3.19 Identify optics and cable design obligation

Purpose. Prepare the compute-fabric delivery work needed to Identify optics and cable design obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-006; WS-FABRIC.

1.5.3.20 Confirm management-path requirement

Purpose. Prepare the compute-fabric delivery work needed to Confirm management-path requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-007; WS-FABRIC.

1.5.3.21 Confirm software and firmware compatibility obligation

Purpose. Prepare the compute-fabric delivery work needed to Confirm software and firmware compatibility obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-008; WS-FABRIC.

1.5.3.22 Confirm telemetry integration obligation

Purpose. Prepare the compute-fabric delivery work needed to Confirm telemetry integration obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-009; WS-FABRIC.

1.5.3.23 *Define fabric commissioning activities*

Purpose. Prepare the compute-fabric delivery work needed to Define fabric commissioning activities.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-010; WS-FABRIC.

1.5.3.24 *Define fabric performance validation*

Purpose. Prepare the compute-fabric delivery work needed to Define fabric performance validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-011; WS-FABRIC.

1.5.3.25 *Prepare fabric engineering handoff*

Purpose. Prepare the compute-fabric delivery work needed to Prepare fabric engineering handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-012; WS-FABRIC.

1.5.3.26 *Validate Spectrum-X validated-stack compatibility*

Purpose. Prepare the compute-fabric delivery work needed to Validate Spectrum-X validated-stack compatibility.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-013; WS-FABRIC.

1.5.4 Platform and Systems Integration

1.5.4.1 *Validate scale-up domain inventory against architecture record*

Purpose. Prepare the compute-fabric delivery work needed to Validate scale-up domain inventory against architecture record.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-015; WS-FABRIC.

1.5.4.2 *Validate GPU/NVSwitch health*

Purpose. Prepare the compute-fabric delivery work needed to Validate GPU/NVSwitch health.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-016; WS-FABRIC.

1.5.4.3 *Execute vendor-defined scale-up fabric commissioning*

Purpose. Prepare the compute-fabric delivery work needed to Execute vendor-defined scale-up fabric commissioning.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-017; WS-FABRIC.

1.5.4.4 Record unresolved physical NVLink issues as vendor/engineering handoff

Purpose. Prepare the compute-fabric delivery work needed to Record unresolved physical NVLink issues as vendor/engineering handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review fabric roles, interfaces and commissioning evidence. - Confirm responsibility boundaries without inferring detailed design.

Expected outcome. A reviewable fabric delivery position and explicit engineering handoffs.

Context. Compute-fabric delivery validates interfaces, operational readiness and vendor commissioning within the architecture boundary.

Traceability: TASK-FABRIC-018; WS-FABRIC.

1.5.5 Detailed Engineering Closure

1.5.5.1 Confirm storage fabric selection

Purpose. Prepare the storage-fabric work needed to Confirm storage fabric selection.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-001; WS-STORFAB.

1.5.5.2 Confirm compute-to-storage attachment requirement

Purpose. Prepare the storage-fabric work needed to Confirm compute-to-storage attachment requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-002; WS-STORFAB.

1.5.5.3 Confirm endpoint/bandwidth planning evidence

Purpose. Prepare the storage-fabric work needed to Confirm endpoint/bandwidth planning evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-003; WS-STORFAB.

1.5.5.4 Identify switch/port design obligation

Purpose. Prepare the storage-fabric work needed to Identify switch/port design obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-004; WS-STORFAB.

1.5.5.5 Identify optics/cable obligation

Purpose. Prepare the storage-fabric work needed to Identify optics/cable obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-005; WS-STORFAB.

1.5.5.6 Confirm fabric isolation requirement

Purpose. Prepare the storage-fabric work needed to Confirm fabric isolation requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-006; WS-STORFAB.

1.5.5.7 Confirm management requirement

Purpose. Prepare the storage-fabric work needed to Confirm management requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-007; WS-STORFAB.

1.5.5.8 Confirm storage vendor network handoff

Purpose. Prepare the storage-fabric work needed to Confirm storage vendor network handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-008; WS-STORFAB.

1.5.5.9 Define storage-fabric commissioning

Purpose. Prepare the storage-fabric work needed to Define storage-fabric commissioning.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-009; WS-STORFAB.

1.5.5.10 Define storage-fabric performance validation

Purpose. Prepare the storage-fabric work needed to Define storage-fabric performance validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-010; WS-STORFAB.

1.5.5.11 Identify unresolved capacity/bandwidth facts

Purpose. Prepare the storage-fabric work needed to Identify unresolved capacity/bandwidth facts.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-011; WS-STORFAB.

1.5.5.12 Prepare storage-fabric handoff

Purpose. Prepare the storage-fabric work needed to Prepare storage-fabric handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review storage attachment requirements and interface dependencies. - Record detailed-design evidence still required.

Expected outcome. A reviewable storage-fabric handoff with unresolved inputs visible.

Context. Storage-fabric work coordinates the governed attachment requirement with detailed network engineering.

Traceability: TASK-STORFAB-012; WS-STORFAB.

1.5.6 Vendor Engineering and Validation

1.5.6.1 Confirm selected storage architecture

Purpose. Prepare the storage-platform delivery work needed to Confirm selected storage architecture.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-001; WS-STORAGE.

1.5.6.2 Confirm governed sizing profile

Purpose. Prepare the storage-platform delivery work needed to Confirm governed sizing profile.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-002; WS-STORAGE.

1.5.6.3 Confirm vendor sizing review requirement

Purpose. Prepare the storage-platform delivery work needed to Confirm vendor sizing review requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-003; WS-STORAGE.

1.5.6.4 Confirm storage capacity target

Purpose. Prepare the storage-platform delivery work needed to Confirm storage capacity target.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-004; WS-STORAGE.

1.5.6.5 Confirm read/write throughput target

Purpose. Prepare the storage-platform delivery work needed to Confirm read/write throughput target.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-005; WS-STORAGE.

1.5.6.6 Confirm physical storage component quantities

Purpose. Prepare the storage-platform delivery work needed to Confirm physical storage component quantities.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-006; WS-STORAGE.

1.5.6.7 Confirm management-node requirements

Purpose. Prepare the storage-platform delivery work needed to Confirm management-node requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-007; WS-STORAGE.

1.5.6.8 Confirm storage network attachment

Purpose. Prepare the storage-platform delivery work needed to Confirm storage network attachment.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-008; WS-STORAGE.

1.5.6.9 Confirm authentication/identity handoff

Purpose. Prepare the storage-platform delivery work needed to Confirm authentication/identity handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-009; WS-STORAGE.

1.5.6.10 Confirm data-protection dependencies

Purpose. Prepare the storage-platform delivery work needed to Confirm data-protection dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-010; WS-STORAGE.

1.5.6.11 Define storage commissioning

Purpose. Prepare the storage-platform delivery work needed to Define storage commissioning.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-011; WS-STORAGE.

1.5.6.12 Define storage acceptance evidence

Purpose. Prepare the storage-platform delivery work needed to Define storage acceptance evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed storage sizing and authority boundaries. - Coordinate vendor validation and implementation evidence.

Expected outcome. A reviewable storage delivery position, not a procurement or installation instruction.

Context. Storage-platform work carries sizing candidates into vendor review, implementation planning and validation.

Traceability: TASK-STORAGE-012; WS-STORAGE.

1.5.7 Detailed Engineering Closure

1.5.7.1 Confirm OOB architecture presence

Purpose. Prepare management-network delivery work needed to Confirm OOB architecture presence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-001; WS-OOB.

1.5.7.2 Confirm OOB topology maturity

Purpose. Prepare management-network delivery work needed to Confirm OOB topology maturity.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-002; WS-OOB.

1.5.7.3 Confirm management endpoint inventory requirement

Purpose. Prepare management-network delivery work needed to Confirm management endpoint inventory requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-003; WS-OOB.

1.5.7.4 Confirm OOB address-plan dependency

Purpose. Prepare management-network delivery work needed to Confirm OOB address-plan dependency.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-004; WS-OOB.

1.5.7.5 Confirm switch management isolation obligation

Purpose. Prepare management-network delivery work needed to Confirm switch management isolation obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-005; WS-OOB.

1.5.7.6 Confirm BMC/Redfish/IPMI reachability obligation

Purpose. Prepare management-network delivery work needed to Confirm BMC/Redfish/IPMI reachability obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-006; WS-OOB.

1.5.7.7 Confirm OOB redundancy evidence

Purpose. Prepare management-network delivery work needed to Confirm OOB redundancy evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-007; WS-OOB.

1.5.7.8 Confirm OOB logging/monitoring handoff

Purpose. Prepare management-network delivery work needed to Confirm OOB logging/monitoring handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-008; WS-OOB.

1.5.7.9 Confirm OOB access-control handoff

Purpose. Prepare management-network delivery work needed to Confirm OOB access-control handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-009; WS-OOB.

1.5.7.10 Define OOB commissioning

Purpose. Prepare management-network delivery work needed to Define OOB commissioning.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-010; WS-OOB.

1.5.7.11 Define management reachability validation

Purpose. Prepare management-network delivery work needed to Define management reachability validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-011; WS-OOB.

1.5.7.12 *Prepare OOB engineering handoff*

Purpose. Prepare management-network delivery work needed to Prepare OOB engineering handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review management-plane reachability and isolation requirements. - Record device, addressing and operational inputs still required.

Expected outcome. A reviewable out-of-band management handoff.

Context. Out-of-band management provides isolated administration and recovery reachability for infrastructure components.

Traceability: TASK-OOB-012; WS-OOB.

1.5.7.13 *Confirm converged-services architecture*

Purpose. Prepare converged-service delivery work needed to Confirm converged-services architecture.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-001; WS-CONV.

1.5.7.14 *Confirm service network types*

Purpose. Prepare converged-service delivery work needed to Confirm service network types.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-002; WS-CONV.

1.5.7.15 Confirm service endpoint requirements

Purpose. Prepare converged-service delivery work needed to Confirm service endpoint requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-003; WS-CONV.

1.5.7.16 Confirm tenant/service separation obligations

Purpose. Prepare converged-service delivery work needed to Confirm tenant/service separation obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-004; WS-CONV.

1.5.7.17 Confirm DNS/NTP/DHCP dependencies

Purpose. Prepare converged-service delivery work needed to Confirm DNS/NTP/DHCP dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-005; WS-CONV.

1.5.7.18 Confirm load-balancing/service ingress dependencies

Purpose. Prepare converged-service delivery work needed to Confirm load-balancing/service ingress dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-006; WS-CONV.

1.5.7.19 Confirm management integration

Purpose. Prepare converged-service delivery work needed to Confirm management integration.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-007; WS-CONV.

1.5.7.20 Confirm observability integration

Purpose. Prepare converged-service delivery work needed to Confirm observability integration.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-008; WS-CONV.

1.5.7.21 Confirm security boundary handoff

Purpose. Prepare converged-service delivery work needed to Confirm security boundary handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-009; WS-CONV.

1.5.7.22 *Define service-network commissioning*

Purpose. Prepare converged-service delivery work needed to Define service-network commissioning.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-010; WS-CONV.

1.5.7.23 *Define service connectivity validation*

Purpose. Prepare converged-service delivery work needed to Define service connectivity validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-011; WS-CONV.

1.5.7.24 *Prepare converged-services handoff*

Purpose. Prepare converged-service delivery work needed to Prepare converged-services handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review service traffic roles and dependencies. - Confirm unresolved implementation evidence with the responsible engineers.

Expected outcome. A reviewable service-network delivery position.

Context. Converged services connect tenant, platform and operational service flows to the relevant network domains.

Traceability: TASK-CONV-012; WS-CONV.

1.5.7.25 *Confirm external-connectivity applicability*

Purpose. Prepare external-connectivity delivery work needed to Confirm external-connectivity applicability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-001; WS-EXT.

1.5.7.26 *Confirm customer/carrier requirements*

Purpose. Prepare external-connectivity delivery work needed to Confirm customer/carrier requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-002; WS-EXT.

1.5.7.27 *Confirm north-south capacity evidence*

Purpose. Prepare external-connectivity delivery work needed to Confirm north-south capacity evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-003; WS-EXT.

1.5.7.28 *Confirm edge architecture maturity*

Purpose. Prepare external-connectivity delivery work needed to Confirm edge architecture maturity.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-004; WS-EXT.

1.5.7.29 Confirm carrier demarcation responsibility

Purpose. Prepare external-connectivity delivery work needed to Confirm carrier demarcation responsibility.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-005; WS-EXT.

1.5.7.30 Confirm IP addressing and routing dependencies

Purpose. Prepare external-connectivity delivery work needed to Confirm IP addressing and routing dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-006; WS-EXT.

1.5.7.31 Confirm external security boundary handoff

Purpose. Prepare external-connectivity delivery work needed to Confirm external security boundary handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-007; WS-EXT.

1.5.7.32 Confirm external DNS/NTP/internet requirements

Purpose. Prepare external-connectivity delivery work needed to Confirm external DNS/NTP/internet requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-008; WS-EXT.

1.5.7.33 Confirm controlled egress requirements

Purpose. Prepare external-connectivity delivery work needed to Confirm controlled egress requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-009; WS-EXT.

1.5.7.34 Define external-connectivity commissioning

Purpose. Prepare external-connectivity delivery work needed to Define external-connectivity commissioning.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-010; WS-EXT.

1.5.7.35 *Define external-connectivity validation*

Purpose. Prepare external-connectivity delivery work needed to Define external-connectivity validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-011; WS-EXT.

1.5.7.36 *Prepare carrier/customer handoff*

Purpose. Prepare external-connectivity delivery work needed to Prepare carrier/customer handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review carrier, edge, routing and security handoffs. - Record external decisions and lead-time dependencies.

Expected outcome. A reviewable external-connectivity handoff and owned open items.

Context. External connectivity depends on carrier, edge, routing, security and organisational decisions outside the core factory.

Traceability: TASK-EXT-012; WS-EXT.

1.5.8 Site and Facilities Readiness

1.5.8.1 *Confirm compute IT load evidence*

Purpose. Prepare facility-power work needed to Confirm compute IT load evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-001; WS-POWER.

1.5.8.2 *Confirm storage/network IT load evidence*

Purpose. Prepare facility-power work needed to Confirm storage/network IT load evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-002; WS-POWER.

1.5.8.3 Confirm rack power-class dependency

Purpose. Prepare facility-power work needed to Confirm rack power-class dependency.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-003; WS-POWER.

1.5.8.4 Confirm facility power-capacity input

Purpose. Prepare facility-power work needed to Confirm facility power-capacity input.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-004; WS-POWER.

1.5.8.5 Confirm redundancy/resilience requirement

Purpose. Prepare facility-power work needed to Confirm redundancy/resilience requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-005; WS-POWER.

1.5.8.6 Confirm rack power distribution design obligation

Purpose. Prepare facility-power work needed to Confirm rack power distribution design obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-006; WS-POWER.

1.5.8.7 Confirm power monitoring integration

Purpose. Prepare facility-power work needed to Confirm power monitoring integration.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-007; WS-POWER.

1.5.8.8 Confirm energisation prerequisites

Purpose. Prepare facility-power work needed to Confirm energisation prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-008; WS-POWER.

1.5.8.9 Confirm electrical completion evidence

Purpose. Prepare facility-power work needed to Confirm electrical completion evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-009; WS-POWER.

1.5.8.10 Define power readiness gate evidence

Purpose. Prepare facility-power work needed to Define power readiness gate evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-010; WS-POWER.

1.5.8.11 Define power commissioning obligation

Purpose. Prepare facility-power work needed to Define power commissioning obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-011; WS-POWER.

1.5.8.12 Prepare facilities-power handoff

Purpose. Prepare facility-power work needed to Prepare facilities-power handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived power demand and facility interfaces. - Confirm that detailed engineering remains with the responsible facility team.

Expected outcome. A reviewable power-readiness position with engineering inputs identified.

Context. Power planning reconciles architecture demand with site capacity; detailed electrical design remains an engineering responsibility.

Traceability: TASK-POWER-012; WS-POWER.

1.5.8.13 Confirm cooling-class requirement

Purpose. Prepare cooling work needed to Confirm cooling-class requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-001; WS-COOL.

1.5.8.14 Confirm liquid-cooling applicability

Purpose. Prepare cooling work needed to Confirm liquid-cooling applicability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-002; WS-COOL.

1.5.8.15 Confirm facility heat-rejection dependency

Purpose. Prepare cooling work needed to Confirm facility heat-rejection dependency.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-003; WS-COOL.

1.5.8.16 Confirm CDU requirement

Purpose. Prepare cooling work needed to Confirm CDU requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-004; WS-COOL.

1.5.8.17 Confirm water-quality/loop interface obligation

Purpose. Prepare cooling work needed to Confirm water-quality/loop interface obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-005; WS-COOL.

1.5.8.18 Confirm leak-detection requirement

Purpose. Prepare cooling work needed to Confirm leak-detection requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-006; WS-COOL.

1.5.8.19 Confirm cooling monitoring integration

Purpose. Prepare cooling work needed to Confirm cooling monitoring integration.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-007; WS-COOL.

1.5.8.20 Confirm cooling redundancy requirement

Purpose. Prepare cooling work needed to Confirm cooling redundancy requirement.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-008; WS-COOL.

1.5.8.21 Confirm rack connection prerequisites

Purpose. Prepare cooling work needed to Confirm rack connection prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-009; WS-COOL.

1.5.8.22 Define pressure/leak testing obligation

Purpose. Prepare cooling work needed to Define pressure/leak testing obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-010; WS-COOL.

1.5.8.23 Define cooling readiness gate evidence

Purpose. Prepare cooling work needed to Define cooling readiness gate evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-011; WS-COOL.

1.5.8.24 *Prepare facilities-cooling handoff*

Purpose. Prepare cooling work needed to Prepare facilities-cooling handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-derived cooling demand and environmental constraints. - Record detailed facility engineering evidence still required.

Expected outcome. A reviewable cooling-readiness position with owned gaps.

Context. Cooling planning reconciles architecture heat load with site environmental capability and detailed facility design.

Traceability: TASK-COOL-012; WS-COOL.

1.5.9 Site Preparation

1.5.9.1 *Confirm site access prerequisites*

Purpose. Prepare physical-integration work needed to Confirm site access prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-001; WS-PHYS.

1.5.9.2 *Confirm rack layout/rack elevation obligation*

Purpose. Prepare physical-integration work needed to Confirm rack layout/rack elevation obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-002; WS-PHYS.

1.5.9.3 *Confirm delivery and staging requirements*

Purpose. Prepare physical-integration work needed to Confirm delivery and staging requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-003; WS-PHYS.

1.5.9.4 Confirm floor/loading constraints

Purpose. Prepare physical-integration work needed to Confirm floor/loading constraints.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-004; WS-PHYS.

1.5.9.5 Confirm rack positioning prerequisites

Purpose. Prepare physical-integration work needed to Confirm rack positioning prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-005; WS-PHYS.

1.5.9.6 Confirm physical cabling readiness

Purpose. Prepare physical-integration work needed to Confirm physical cabling readiness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-006; WS-PHYS.

1.5.9.7 Confirm fibre/copper pathway readiness

Purpose. Prepare physical-integration work needed to Confirm fibre/copper pathway readiness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-007; WS-PHYS.

1.5.9.8 Confirm labelling/inventory requirements

Purpose. Prepare physical-integration work needed to Confirm labelling/inventory requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-008; WS-PHYS.

1.5.9.9 Confirm physical security handoff

Purpose. Prepare physical-integration work needed to Confirm physical security handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-009; WS-PHYS.

1.5.9.10 Define mechanical completion evidence

Purpose. Prepare physical-integration work needed to Define mechanical completion evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-010; WS-PHYS.

1.5.9.11 Define physical installation acceptance

Purpose. Prepare physical-integration work needed to Define physical installation acceptance.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-011; WS-PHYS.

1.5.9.12 Prepare physical integration handoff

Purpose. Prepare physical-integration work needed to Prepare physical integration handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review space, rack and handling assumptions. - Separate preliminary planning quantities from installation design.

Expected outcome. A reviewable physical-integration handoff, not an installation plan.

Context. Physical integration covers preliminary placement, handling and rack-readiness inputs without becoming installation design.

Traceability: TASK-PHYS-012; WS-PHYS.

1.5.10 Platform and Systems Integration

1.5.10.1 Confirm management platform selection

Purpose. Prepare platform-software work needed to Confirm management platform selection.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-001; WS-PLATFORM.

1.5.10.2 *Confirm control-plane architecture*

Purpose. Prepare platform-software work needed to Confirm control-plane architecture.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-002; WS-PLATFORM.

1.5.10.3 *Confirm BCM/Mission Control dependency where applicable*

Purpose. Prepare platform-software work needed to Confirm BCM/Mission Control dependency where applicable.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-003; WS-PLATFORM.

1.5.10.4 *Confirm base OS/image requirements*

Purpose. Prepare platform-software work needed to Confirm base OS/image requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-004; WS-PLATFORM.

1.5.10.5 *Confirm software artifact availability*

Purpose. Prepare platform-software work needed to Confirm software artifact availability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-005; WS-PLATFORM.

1.5.10.6 Confirm licensing prerequisites

Purpose. Prepare platform-software work needed to Confirm licensing prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-006; WS-PLATFORM.

1.5.10.7 Confirm control-plane node requirements

Purpose. Prepare platform-software work needed to Confirm control-plane node requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-007; WS-PLATFORM.

1.5.10.8 Confirm provisioning workflow

Purpose. Prepare platform-software work needed to Confirm provisioning workflow.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-008; WS-PLATFORM.

1.5.10.9 Confirm platform hardening handoff

Purpose. Prepare platform-software work needed to Confirm platform hardening handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-009; WS-PLATFORM.

1.5.10.10 Define platform installation validation

Purpose. Prepare platform-software work needed to Define platform installation validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-010; WS-PLATFORM.

1.5.10.11 Define platform software acceptance

Purpose. Prepare platform-software work needed to Define platform software acceptance.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-011; WS-PLATFORM.

1.5.10.12 Prepare platform software handoff

Purpose. Prepare platform-software work needed to Prepare platform software handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review platform dependencies and integration boundaries. - Record configuration and validation work for detailed delivery planning.

Expected outcome. A reviewable platform integration artifact.

Context. Platform software integrates infrastructure services while preserving product and configuration authority boundaries.

Traceability: TASK-PLATFORM-012; WS-PLATFORM.

1.5.10.13 Confirm scheduler/orchestrator selection

Purpose. Prepare scheduler and orchestration work needed to Confirm scheduler/orchestrator selection.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-001; WS-ORCH.

1.5.10.14 Confirm Slurm applicability

Purpose. Prepare scheduler and orchestration work needed to Confirm Slurm applicability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-002; WS-ORCH.

1.5.10.15 Confirm Kubernetes applicability

Purpose. Prepare scheduler and orchestration work needed to Confirm Kubernetes applicability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-003; WS-ORCH.

1.5.10.16 Confirm login/admin/user control-plane requirements

Purpose. Prepare scheduler and orchestration work needed to Confirm login/admin/user control-plane requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-004; WS-ORCH.

1.5.10.17 Confirm node provisioning dependency

Purpose. Prepare scheduler and orchestration work needed to Confirm node provisioning dependency.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-005; WS-ORCH.

1.5.10.18 Confirm workload network dependencies

Purpose. Prepare scheduler and orchestration work needed to Confirm workload network dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-006; WS-ORCH.

1.5.10.19 Confirm storage integration dependencies

Purpose. Prepare scheduler and orchestration work needed to Confirm storage integration dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-007; WS-ORCH.

1.5.10.20 Confirm identity integration dependencies

Purpose. Prepare scheduler and orchestration work needed to Confirm identity integration dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-008; WS-ORCH.

1.5.10.21 Confirm tenancy isolation obligations

Purpose. Prepare scheduler and orchestration work needed to Confirm tenancy isolation obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-009; WS-ORCH.

1.5.10.22 Define scheduler/orchestrator validation

Purpose. Prepare scheduler and orchestration work needed to Define scheduler/orchestrator validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-010; WS-ORCH.

1.5.10.23 Define workload submission acceptance

Purpose. Prepare scheduler and orchestration work needed to Define workload submission acceptance.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-011; WS-ORCH.

1.5.10.24 Prepare orchestration handoff

Purpose. Prepare scheduler and orchestration work needed to Prepare orchestration handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review workload-management requirements and integration dependencies. - Confirm operational and application-team inputs.

Expected outcome. A reviewable orchestration delivery position.

Context. Orchestration work aligns workload scheduling, platform integration and application-team needs.

Traceability: TASK-ORCH-012; WS-ORCH.

1.5.11 Security and Operational Integration

1.5.11.1 Consume applicable SAC findings

Purpose. Prepare security-engineering work needed to Consume applicable SAC findings.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-001; WS-SEC.

1.5.11.2 Consume Security Architect handoffs

Purpose. Prepare security-engineering work needed to Consume Security Architect handoffs.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-002; WS-SEC.

1.5.11.3 Map security zones to delivery obligations

Purpose. Prepare security-engineering work needed to Map security zones to delivery obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-003; WS-SEC.

1.5.11.4 Map governed flows to validation obligations

Purpose. Prepare security-engineering work needed to Map governed flows to validation obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-004; WS-SEC.

1.5.11.5 Confirm OOB segmentation engineering task

Purpose. Prepare security-engineering work needed to Confirm OOB segmentation engineering task.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-005; WS-SEC.

1.5.11.6 Confirm compute/fabric boundary engineering task

Purpose. Prepare security-engineering work needed to Confirm compute/fabric boundary engineering task.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-006; WS-SEC.

1.5.11.7 Confirm storage security boundary task

Purpose. Prepare security-engineering work needed to Confirm storage security boundary task.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-007; WS-SEC.

1.5.11.8 Confirm external boundary engineering task

Purpose. Prepare security-engineering work needed to Confirm external boundary engineering task.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-008; WS-SEC.

1.5.11.9 Confirm attestation engineering obligations

Purpose. Prepare security-engineering work needed to Confirm attestation engineering obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-009; WS-SEC.

1.5.11.10 Confirm security observability obligations

Purpose. Prepare security-engineering work needed to Confirm security observability obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-010; WS-SEC.

1.5.11.11 Define security review readiness evidence

Purpose. Prepare security-engineering work needed to Define security review readiness evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-011; WS-SEC.

1.5.11.12 Prepare security engineering package

Purpose. Prepare security-engineering work needed to Prepare security engineering package.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review architecture-level security requirements and zones. - Record detailed control design, evidence and approval dependencies.

Expected outcome. A reviewable security handoff with authority boundaries retained.

Context. Security engineering translates architecture requirements into reviewable control, boundary and assurance work.

Traceability: TASK-SEC-012; WS-SEC.

1.5.11.13 Confirm administrative identity model

Purpose. Prepare identity and privileged-access work needed to Confirm administrative identity model.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-001; WS-IAM.

1.5.11.14 Confirm user identity model

Purpose. Prepare identity and privileged-access work needed to Confirm user identity model.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-002; WS-IAM.

1.5.11.15 Confirm service identity model

Purpose. Prepare identity and privileged-access work needed to Confirm service identity model.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-003; WS-IAM.

1.5.11.16 *Confirm MFA state*

Purpose. Prepare identity and privileged-access work needed to Confirm MFA state.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-004; WS-IAM.

1.5.11.17 *Confirm PAM state*

Purpose. Prepare identity and privileged-access work needed to Confirm PAM state.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-005; WS-IAM.

1.5.11.18 *Confirm privileged-access boundary*

Purpose. Prepare identity and privileged-access work needed to Confirm privileged-access boundary.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-006; WS-IAM.

1.5.11.19 *Confirm secrets/key-management dependencies*

Purpose. Prepare identity and privileged-access work needed to Confirm secrets/key-management dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-007; WS-IAM.

1.5.11.20 Confirm storage identity integration

Purpose. Prepare identity and privileged-access work needed to Confirm storage identity integration.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-008; WS-IAM.

1.5.11.21 Confirm scheduler/orchestrator identity integration

Purpose. Prepare identity and privileged-access work needed to Confirm scheduler/orchestrator identity integration.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-009; WS-IAM.

1.5.11.22 Confirm audit identity requirements

Purpose. Prepare identity and privileged-access work needed to Confirm audit identity requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-010; WS-IAM.

1.5.11.23 Define identity acceptance evidence

Purpose. Prepare identity and privileged-access work needed to Define identity acceptance evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-011; WS-IAM.

1.5.11.24 Prepare IAM engineering handoff

Purpose. Prepare identity and privileged-access work needed to Prepare IAM engineering handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review identity integration and privileged-access requirements. - Record ownership, evidence and unresolved policy decisions.

Expected outcome. A reviewable identity and access-management handoff.

Context. Identity work establishes governed access, privileged operations and integration with organisational identity services.

Traceability: TASK-IAM-012; WS-IAM.

1.5.11.25 Confirm observability architecture

Purpose. Prepare observability work needed to Confirm observability architecture.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-001; WS-OBS.

1.5.11.26 Confirm metrics sources

Purpose. Prepare observability work needed to Confirm metrics sources.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-002; WS-OBS.

1.5.11.27 Confirm log sources

Purpose. Prepare observability work needed to Confirm log sources.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-003; WS-OBS.

1.5.11.28 Confirm event sources

Purpose. Prepare observability work needed to Confirm event sources.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-004; WS-OBS.

1.5.11.29 Confirm management security-event ingestion

Purpose. Prepare observability work needed to Confirm management security-event ingestion.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-005; WS-OBS.

1.5.11.30 Confirm fabric telemetry obligations

Purpose. Prepare observability work needed to Confirm fabric telemetry obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-006; WS-OBS.

1.5.11.31 Confirm storage telemetry obligations

Purpose. Prepare observability work needed to Confirm storage telemetry obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-007; WS-OBS.

1.5.11.32 Confirm compute/GPU telemetry obligations

Purpose. Prepare observability work needed to Confirm compute/GPU telemetry obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-008; WS-OBS.

1.5.11.33 Confirm alerting/escalation dependencies

Purpose. Prepare observability work needed to Confirm alerting/escalation dependencies.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-009; WS-OBS.

1.5.11.34 Define telemetry validation

Purpose. Prepare observability work needed to Define telemetry validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-010; WS-OBS.

1.5.11.35 Define operational dashboard handoff

Purpose. Prepare observability work needed to Define operational dashboard handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-011; WS-OBS.

1.5.11.36 Prepare observability handoff

Purpose. Prepare observability work needed to Prepare observability handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review telemetry, monitoring and operational evidence requirements. - Confirm integration and ownership boundaries.

Expected outcome. A reviewable observability delivery artifact.

Context. Observability work defines telemetry, monitoring, alerting and evidence needed for safe operations.

Traceability: TASK-OBS-012; WS-OBS.

1.5.12 Platform and Systems Integration

1.5.12.1 *Confirm supported software/firmware recipe*

Purpose. Prepare firmware and lifecycle work needed to Confirm supported software/firmware recipe.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-001; WS-FW.

1.5.12.2 *Confirm component inventory visibility*

Purpose. Prepare firmware and lifecycle work needed to Confirm component inventory visibility.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-002; WS-FW.

1.5.12.3 *Confirm compute firmware baseline*

Purpose. Prepare firmware and lifecycle work needed to Confirm compute firmware baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-003; WS-FW.

1.5.12.4 *Confirm NVLink switch firmware baseline*

Purpose. Prepare firmware and lifecycle work needed to Confirm NVLink switch firmware baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-004; WS-FW.

1.5.12.5 Confirm power shelf firmware baseline

Purpose. Prepare firmware and lifecycle work needed to Confirm power shelf firmware baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-005; WS-FW.

1.5.12.6 Confirm BlueField/CX firmware baseline

Purpose. Prepare firmware and lifecycle work needed to Confirm BlueField/CX firmware baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-006; WS-FW.

1.5.12.7 Confirm switch NOS baseline

Purpose. Prepare firmware and lifecycle work needed to Confirm switch NOS baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-007; WS-FW.

1.5.12.8 Confirm DGX OS/base OS baseline

Purpose. Prepare firmware and lifecycle work needed to Confirm DGX OS/base OS baseline.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-008; WS-FW.

1.5.12.9 Confirm compatibility validation obligation

Purpose. Prepare firmware and lifecycle work needed to Confirm compatibility validation obligation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-009; WS-FW.

1.5.12.10 Define firmware update/change-control path

Purpose. Prepare firmware and lifecycle work needed to Define firmware update/change-control path.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-010; WS-FW.

1.5.12.11 Define firmware inventory acceptance

Purpose. Prepare firmware and lifecycle work needed to Define firmware inventory acceptance.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-011; WS-FW.

1.5.12.12 Prepare lifecycle baseline handoff

Purpose. Prepare firmware and lifecycle work needed to Prepare lifecycle baseline handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-012; WS-FW.

1.5.12.13 Validate firmware recipe against current vendor-supported release

Purpose. Prepare firmware and lifecycle work needed to Validate firmware recipe against current vendor-supported release.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review governed lifecycle and compatibility requirements. - Record validation, rollback and ownership inputs.

Expected outcome. A reviewable lifecycle-management position.

Context. Lifecycle work coordinates compatible firmware, change control, validation and rollback planning.

Traceability: TASK-FW-013; WS-FW.

1.5.13 Performance Resilience and Acceptance

1.5.13.1 Compile acceptance-test obligations

Purpose. Prepare validation work needed to Compile acceptance-test obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-001; WS-TEST.

1.5.13.2 Define prerequisite validation checklist

Purpose. Prepare validation work needed to Define prerequisite validation checklist.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-002; WS-TEST.

1.5.13.3 Define physical infrastructure validation

Purpose. Prepare validation work needed to Define physical infrastructure validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-003; WS-TEST.

1.5.13.4 Define management-plane validation

Purpose. Prepare validation work needed to Define management-plane validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-004; WS-TEST.

1.5.13.5 Define network validation

Purpose. Prepare validation work needed to Define network validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-005; WS-TEST.

1.5.13.6 Define compute validation

Purpose. Prepare validation work needed to Define compute validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-006; WS-TEST.

1.5.13.7 Define storage validation

Purpose. Prepare validation work needed to Define storage validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-007; WS-TEST.

1.5.13.8 Define security validation

Purpose. Prepare validation work needed to Define security validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-008; WS-TEST.

1.5.13.9 Define observability validation

Purpose. Prepare validation work needed to Define observability validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-009; WS-TEST.

1.5.13.10 Define scheduler/orchestration validation

Purpose. Prepare validation work needed to Define scheduler/orchestration validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-010; WS-TEST.

1.5.13.11 Define resilience validation

Purpose. Prepare validation work needed to Define resilience validation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-011; WS-TEST.

1.5.13.12 Prepare integrated test plan

Purpose. Prepare validation work needed to Prepare integrated test plan.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-012; WS-TEST.

1.5.13.13 Execute NCCL/collective-performance validation where applicable

Purpose. Prepare validation work needed to Execute NCCL/collective-performance validation where applicable.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-013; WS-TEST.

1.5.13.14 Execute GPUDirect/RDMA validation where applicable

Purpose. Prepare validation work needed to Execute GPUDirect/RDMA validation where applicable.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Define evidence-based acceptance checks from the architecture. - Record defects, unresolved evidence and human disposition requirements.

Expected outcome. A reviewable validation record or explicit open item.

Context. Validation work proves requirements and interfaces using governed evidence and records unresolved defects.

Traceability: TASK-TEST-014; WS-TEST.

1.5.14 System Commissioning

1.5.14.1 Confirm commissioning prerequisites

Purpose. Prepare commissioning work needed to Confirm commissioning prerequisites.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-001; WS-COMM.

1.5.14.2 Confirm equipment inventory complete

Purpose. Prepare commissioning work needed to Confirm equipment inventory complete.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-002; WS-COMM.

1.5.14.3 Confirm management reachability

Purpose. Prepare commissioning work needed to Confirm management reachability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-003; WS-COMM.

1.5.14.4 Confirm network readiness

Purpose. Prepare commissioning work needed to Confirm network readiness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-004; WS-COMM.

1.5.14.5 Confirm storage readiness

Purpose. Prepare commissioning work needed to Confirm storage readiness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-005; WS-COMM.

1.5.14.6 Confirm compute readiness

Purpose. Prepare commissioning work needed to Confirm compute readiness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-006; WS-COMM.

1.5.14.7 Confirm platform software readiness

Purpose. Prepare commissioning work needed to Confirm platform software readiness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-007; WS-COMM.

1.5.14.8 Confirm security readiness

Purpose. Prepare commissioning work needed to Confirm security readiness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-008; WS-COMM.

1.5.14.9 Execute integrated commissioning review

Purpose. Prepare commissioning work needed to Execute integrated commissioning review.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-009; WS-COMM.

1.5.14.10 Record commissioning exceptions

Purpose. Prepare commissioning work needed to Record commissioning exceptions.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-010; WS-COMM.

1.5.14.11 Prepare commissioning evidence package

Purpose. Prepare commissioning work needed to Prepare commissioning evidence package.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-011; WS-COMM.

1.5.14.12 Prepare acceptance-readiness recommendation

Purpose. Prepare commissioning work needed to Prepare acceptance-readiness recommendation.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review subsystem readiness and commissioning dependencies. - Retain vendor and engineering responsibility boundaries.

Expected outcome. A reviewable commissioning disposition.

Context. Commissioning confirms coordinated subsystem readiness before operational acceptance.

Traceability: TASK-COMM-012; WS-COMM.

1.5.15 Operational Handover

1.5.15.1 *Confirm operating model*

Purpose. Prepare operations-readiness work needed to Confirm operating model.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-001; WS-OPS.

1.5.15.2 *Confirm customer/provider responsibility boundaries*

Purpose. Prepare operations-readiness work needed to Confirm customer/provider responsibility boundaries.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-002; WS-OPS.

1.5.15.3 *Confirm support/escalation model*

Purpose. Prepare operations-readiness work needed to Confirm support/escalation model.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-003; WS-OPS.

1.5.15.4 Confirm monitoring ownership

Purpose. Prepare operations-readiness work needed to Confirm monitoring ownership.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-004; WS-OPS.

1.5.15.5 Confirm incident-management handoff

Purpose. Prepare operations-readiness work needed to Confirm incident-management handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-005; WS-OPS.

1.5.15.6 Confirm change-management handoff

Purpose. Prepare operations-readiness work needed to Confirm change-management handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-006; WS-OPS.

1.5.15.7 Confirm firmware lifecycle ownership

Purpose. Prepare operations-readiness work needed to Confirm firmware lifecycle ownership.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-007; WS-OPS.

1.5.15.8 Confirm backup/recovery responsibilities

Purpose. Prepare operations-readiness work needed to Confirm backup/recovery responsibilities.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-008; WS-OPS.

1.5.15.9 Confirm capacity-management ownership

Purpose. Prepare operations-readiness work needed to Confirm capacity-management ownership.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-009; WS-OPS.

1.5.15.10 Confirm operational runbook requirements

Purpose. Prepare operations-readiness work needed to Confirm operational runbook requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-010; WS-OPS.

1.5.15.11 Define service-readiness evidence

Purpose. Prepare operations-readiness work needed to Define service-readiness evidence.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-011; WS-OPS.

1.5.15.12 Prepare operations handoff

Purpose. Prepare operations-readiness work needed to Prepare operations handoff.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review operating model, support and runbook requirements. - Record ownership and readiness evidence.

Expected outcome. A reviewable operations-readiness artifact.

Context. Operations readiness establishes support ownership, procedures, monitoring and service-transition evidence.

Traceability: TASK-OPS-012; WS-OPS.

1.5.16 Performance Resilience and Acceptance

1.5.16.1 Confirm customer acceptance criteria

Purpose. Prepare customer-acceptance work needed to Confirm customer acceptance criteria.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-001; WS-ACC.

1.5.16.2 Confirm acceptance authority resides externally

Purpose. Prepare customer-acceptance work needed to Confirm acceptance authority resides externally.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-002; WS-ACC.

1.5.16.3 Confirm acceptance evidence inventory

Purpose. Prepare customer-acceptance work needed to Confirm acceptance evidence inventory.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-003; WS-ACC.

1.5.16.4 Confirm outstanding exception register

Purpose. Prepare customer-acceptance work needed to Confirm outstanding exception register.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-004; WS-ACC.

1.5.16.5 Confirm performance evidence availability

Purpose. Prepare customer-acceptance work needed to Confirm performance evidence availability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-005; WS-ACC.

1.5.16.6 Confirm resilience evidence availability

Purpose. Prepare customer-acceptance work needed to Confirm resilience evidence availability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-006; WS-ACC.

1.5.16.7 Confirm security review evidence availability

Purpose. Prepare customer-acceptance work needed to Confirm security review evidence availability.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-007; WS-ACC.

1.5.16.8 Confirm documentation completeness

Purpose. Prepare customer-acceptance work needed to Confirm documentation completeness.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-008; WS-ACC.

1.5.16.9 Confirm training/handover obligations

Purpose. Prepare customer-acceptance work needed to Confirm training/handover obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-009; WS-ACC.

1.5.16.10 Prepare acceptance review package

Purpose. Prepare customer-acceptance work needed to Prepare acceptance review package.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-010; WS-ACC.

1.5.16.11 Record external acceptance decision reference

Purpose. Prepare customer-acceptance work needed to Record external acceptance decision reference.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-011; WS-ACC.

1.5.16.12 Close accepted planning obligations

Purpose. Prepare customer-acceptance work needed to Close accepted planning obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review agreed acceptance evidence and open matters. - Record the human disposition without manufacturing approval.

Expected outcome. A recorded review disposition or owned acceptance open item.

Context. Acceptance work presents agreed evidence for human review; it does not manufacture approval.

Traceability: TASK-ACC-012; WS-ACC.

1.5.17 Operational Handover

1.5.17.1 *Confirm as-built documentation requirements*

Purpose. Prepare handover work needed to Confirm as-built documentation requirements.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-001; WS-HO.

1.5.17.2 *Confirm architecture evidence handover*

Purpose. Prepare handover work needed to Confirm architecture evidence handover.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-002; WS-HO.

1.5.17.3 *Confirm BOM/inventory handover*

Purpose. Prepare handover work needed to Confirm BOM/inventory handover.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-003; WS-HO.

1.5.17.4 *Confirm operating procedure handover*

Purpose. Prepare handover work needed to Confirm operating procedure handover.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-004; WS-HO.

1.5.17.5 Confirm support contact handover

Purpose. Prepare handover work needed to Confirm support contact handover.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-005; WS-HO.

1.5.17.6 Confirm vendor documentation handover

Purpose. Prepare handover work needed to Confirm vendor documentation handover.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-006; WS-HO.

1.5.17.7 Confirm credentials/secrets handover remains external

Purpose. Prepare handover work needed to Confirm credentials/secrets handover remains external.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-007; WS-HO.

1.5.17.8 Confirm unresolved issue transfer

Purpose. Prepare handover work needed to Confirm unresolved issue transfer.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-008; WS-HO.

1.5.17.9 Confirm warranty/support obligations

Purpose. Prepare handover work needed to Confirm warranty/support obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-009; WS-HO.

1.5.17.10 Confirm final training obligations

Purpose. Prepare handover work needed to Confirm final training obligations.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-010; WS-HO.

1.5.17.11 Prepare operational handover package

Purpose. Prepare handover work needed to Prepare operational handover package.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-011; WS-HO.

1.5.17.12 *Record externally approved handover decision reference*

Purpose. Prepare handover work needed to Record externally approved handover decision reference.

Responsible role. Role to be confirmed — Confirm accountable ownership during delivery planning review.

Actions. - Review documentation, knowledge-transfer and ownership prerequisites. - Record incomplete handover evidence and accountable owners.

Expected outcome. A reviewable handover package or clearly owned open item.

Context. Handover transfers validated documentation, knowledge and operational ownership.

Traceability: TASK-HO-012; WS-HO.

1.6 Dependency Register

Predecessor	Relationship	Successor	Reason
PH-00	Must finish before the next activity starts	PH-01	Project mobilisation precedes requirements/baseline activity
PH-01	Must finish before the next activity starts	PH-02	Architecture baseline precedes detailed engineering closure
PH-02	Requires completion before	PH-03	Vendor engineering may proceed once sufficient detailed design inputs exist
PH-02	Requires completion before	PH-04	Site/facilities engineering may progress in parallel with detailed engineering
PH-03	Must finish before the next activity starts	PH-05	Vendor validation informs procurement readiness
PH-04	Requires completion before	PH-06	Factory/pre-delivery validation can proceed while site readiness is established
PH-04	Must finish before the next activity starts	PH-07	Site readiness precedes site preparation completion
PH-05	Must finish before the next activity starts	PH-08	Procurement readiness precedes physical deployment
PH-07	Must finish before the next activity starts	PH-08	Site preparation precedes physical

Predecessor	Relationship	Successor	Reason
PH-08	Must finish before the next activity starts	PH-09	deployment Physical infrastructure deployment precedes systems integration
PH-09	Requires completion before	PH-10	Security/operations integration proceeds with platform integration
PH-09	Must finish before the next activity starts	PH-11	Platform integration precedes commissioning
PH-10	Requires completion before	PH-11	Security/operational integration must complete by commissioning closure
PH-11	Must finish before the next activity starts	PH-12	Commissioning precedes performance/resilience acceptance
PH-12	Must finish before the next activity starts	PH-13	Acceptance readiness precedes operational handover
TASK-COMPUTE-001	Must finish before the next activity starts	TASK-COMPUTE-002	Governed task sequencing
TASK-FABRIC-001	Must finish before the next activity starts	TASK-FABRIC-002	Governed task sequencing
TASK-STORAGE-001	Must finish before the next activity starts	TASK-STORAGE-002	Governed task sequencing
TASK-STORAGE-002	Must finish before the next activity starts	TASK-STORAGE-003	Governed task sequencing
TASK-OOB-001	Must finish before the next activity starts	TASK-OOB-003	Governed task sequencing
TASK-POWER-004	Must finish before the next activity starts	TASK-POWER-010	Governed task sequencing
TASK-COOL-003	Must finish before the next activity starts	TASK-COOL-011	Governed task sequencing
TASK-PLATFORM-001	Must finish before the next activity starts	TASK-PLATFORM-008	Governed task sequencing
TASK-FW-001	Must finish before the next activity starts	TASK-FW-003	Governed task sequencing
TASK-TEST-001	Must finish before the next activity starts	TASK-TEST-012	Governed task sequencing
TASK-COMM-001	Must finish before the next activity starts	TASK-COMM-009	Governed task sequencing

Predecessor	Relationship	Successor	Reason
TASK-COMM-009	Must finish before the next activity starts	TASK-COMM-011	Governed task sequencing
TASK-ACC-001	Must finish before the next activity starts	TASK-ACC-010	Governed task sequencing
TASK-ACC-010	Requires an external decision before	TASK-ACC-011	Governed task sequencing
TASK-HO-011	Requires an external decision before	TASK-HO-012	Governed task sequencing
TASK-GOV-001	Requires completion before	TASK-GOV-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-002	Requires completion before	TASK-GOV-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-003	Requires completion before	TASK-GOV-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-004	Requires completion before	TASK-GOV-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-005	Requires completion before	TASK-GOV-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-006	Requires completion before	TASK-GOV-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-007	Requires completion before	TASK-GOV-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-008	Requires completion before	TASK-GOV-009	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-GOV-009	Requires completion before	TASK-GOV-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-010	Requires completion before	TASK-GOV-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-GOV-011	Requires completion before	TASK-GOV-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-001	Requires completion before	TASK-REQ-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-002	Requires completion before	TASK-REQ-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-003	Requires completion before	TASK-REQ-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-004	Requires completion before	TASK-REQ-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-005	Requires completion before	TASK-REQ-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-006	Requires completion before	TASK-REQ-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-007	Requires completion before	TASK-REQ-008	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-REQ-008	Requires completion before	TASK-REQ-009	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-009	Requires completion before	TASK-REQ-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-010	Requires completion before	TASK-REQ-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-REQ-011	Requires completion before	TASK-REQ-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-001	Requires completion before	TASK-COMPUTE-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-002	Requires completion before	TASK-COMPUTE-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-003	Requires completion before	TASK-COMPUTE-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-004	Requires completion before	TASK-COMPUTE-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-005	Requires completion before	TASK-COMPUTE-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-006	Requires completion before	TASK-COMPUTE-007	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-COMPUTE-007	Requires completion before	TASK-COMPUTE-008	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-008	Requires completion before	TASK-COMPUTE-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-009	Requires completion before	TASK-COMPUTE-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-010	Requires completion before	TASK-COMPUTE-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMPUTE-011	Requires completion before	TASK-COMPUTE-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-001	Requires completion before	TASK-FABRIC-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-002	Requires completion before	TASK-FABRIC-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-003	Requires completion before	TASK-FABRIC-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-004	Requires completion before	TASK-FABRIC-005	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-FABRIC-005	Requires completion before	TASK-FABRIC-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-006	Requires completion before	TASK-FABRIC-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-007	Requires completion before	TASK-FABRIC-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-008	Requires completion before	TASK-FABRIC-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-009	Requires completion before	TASK-FABRIC-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-010	Requires completion before	TASK-FABRIC-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-011	Requires completion before	TASK-FABRIC-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FABRIC-012	Requires completion before	TASK-FABRIC-013	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-001	Requires completion before	TASK-STORFAB-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-002	Requires completion before	TASK-STORFAB-003	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-STORFAB-003	Requires completion before	TASK-STORFAB-004	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-004	Requires completion before	TASK-STORFAB-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-005	Requires completion before	TASK-STORFAB-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-006	Requires completion before	TASK-STORFAB-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-007	Requires completion before	TASK-STORFAB-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-008	Requires completion before	TASK-STORFAB-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-009	Requires completion before	TASK-STORFAB-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-010	Requires completion before	TASK-STORFAB-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORFAB-011	Requires completion before	TASK-STORFAB-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-001	Requires completion before	TASK-STORAGE-002	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-STORAGE-002	Requires completion before	TASK-STORAGE-003	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-003	Requires completion before	TASK-STORAGE-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-004	Requires completion before	TASK-STORAGE-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-005	Requires completion before	TASK-STORAGE-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-006	Requires completion before	TASK-STORAGE-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-007	Requires completion before	TASK-STORAGE-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-008	Requires completion before	TASK-STORAGE-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-009	Requires completion before	TASK-STORAGE-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-STORAGE-010	Requires completion before	TASK-STORAGE-011	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-STORAGE-011	Requires completion before	TASK-STORAGE-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-001	Requires completion before	TASK-OOB-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-002	Requires completion before	TASK-OOB-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-003	Requires completion before	TASK-OOB-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-004	Requires completion before	TASK-OOB-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-005	Requires completion before	TASK-OOB-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-006	Requires completion before	TASK-OOB-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-007	Requires completion before	TASK-OOB-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-008	Requires completion before	TASK-OOB-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-009	Requires completion before	TASK-OOB-010	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-OOB-010	Requires completion before	TASK-OOB-011	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OOB-011	Requires completion before	TASK-OOB-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-001	Requires completion before	TASK-CONV-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-002	Requires completion before	TASK-CONV-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-003	Requires completion before	TASK-CONV-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-004	Requires completion before	TASK-CONV-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-005	Requires completion before	TASK-CONV-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-006	Requires completion before	TASK-CONV-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-007	Requires completion before	TASK-CONV-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-008	Requires completion before	TASK-CONV-009	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-CONV-009	Requires completion before	TASK-CONV-010	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-010	Requires completion before	TASK-CONV-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-CONV-011	Requires completion before	TASK-CONV-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-001	Requires completion before	TASK-EXT-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-002	Requires completion before	TASK-EXT-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-003	Requires completion before	TASK-EXT-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-004	Requires completion before	TASK-EXT-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-005	Requires completion before	TASK-EXT-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-006	Requires completion before	TASK-EXT-007	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-EXT-007	Requires completion before	TASK-EXT-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-008	Requires completion before	TASK-EXT-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-009	Requires completion before	TASK-EXT-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-010	Requires completion before	TASK-EXT-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-EXT-011	Requires completion before	TASK-EXT-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-001	Requires completion before	TASK-POWER-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-002	Requires completion before	TASK-POWER-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-003	Requires completion before	TASK-POWER-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-004	Requires completion before	TASK-POWER-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-005	Requires completion before	TASK-POWER-006	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-POWER-006	Requires completion before	TASK-POWER-007	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-007	Requires completion before	TASK-POWER-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-008	Requires completion before	TASK-POWER-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-009	Requires completion before	TASK-POWER-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-010	Requires completion before	TASK-POWER-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-POWER-011	Requires completion before	TASK-POWER-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-001	Requires completion before	TASK-COOL-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-002	Requires completion before	TASK-COOL-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-003	Requires completion before	TASK-COOL-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-004	Requires completion before	TASK-COOL-005	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-COOL-005	Requires completion before	TASK-COOL-006	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-006	Requires completion before	TASK-COOL-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-007	Requires completion before	TASK-COOL-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-008	Requires completion before	TASK-COOL-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-009	Requires completion before	TASK-COOL-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-010	Requires completion before	TASK-COOL-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COOL-011	Requires completion before	TASK-COOL-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-001	Requires completion before	TASK-PHYS-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-002	Requires completion before	TASK-PHYS-003	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-PHYS-003	Requires completion before	TASK-PHYS-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-004	Requires completion before	TASK-PHYS-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-005	Requires completion before	TASK-PHYS-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-006	Requires completion before	TASK-PHYS-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-007	Requires completion before	TASK-PHYS-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-008	Requires completion before	TASK-PHYS-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-009	Requires completion before	TASK-PHYS-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-010	Requires completion before	TASK-PHYS-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PHYS-011	Requires completion before	TASK-PHYS-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-001	Requires completion before	TASK-PLATFORM-002	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-PLATFORM-002	Requires completion before	TASK-PLATFORM-003	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-003	Requires completion before	TASK-PLATFORM-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-004	Requires completion before	TASK-PLATFORM-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-005	Requires completion before	TASK-PLATFORM-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-006	Requires completion before	TASK-PLATFORM-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-007	Requires completion before	TASK-PLATFORM-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-008	Requires completion before	TASK-PLATFORM-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-009	Requires completion before	TASK-PLATFORM-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-010	Requires completion before	TASK-PLATFORM-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-PLATFORM-011	Requires completion before	TASK-PLATFORM-012	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-ORCH-001	Requires completion before	TASK-ORCH-002	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-002	Requires completion before	TASK-ORCH-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-003	Requires completion before	TASK-ORCH-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-004	Requires completion before	TASK-ORCH-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-005	Requires completion before	TASK-ORCH-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-006	Requires completion before	TASK-ORCH-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-007	Requires completion before	TASK-ORCH-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-008	Requires completion before	TASK-ORCH-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-009	Requires completion before	TASK-ORCH-010	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-ORCH-010	Requires completion before	TASK-ORCH-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ORCH-011	Requires completion before	TASK-ORCH-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-001	Requires completion before	TASK-SEC-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-002	Requires completion before	TASK-SEC-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-003	Requires completion before	TASK-SEC-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-004	Requires completion before	TASK-SEC-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-005	Requires completion before	TASK-SEC-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-006	Requires completion before	TASK-SEC-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-007	Requires completion before	TASK-SEC-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-008	Requires completion before	TASK-SEC-009	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-SEC-009	Requires completion before	TASK-SEC-010	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-010	Requires completion before	TASK-SEC-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-SEC-011	Requires completion before	TASK-SEC-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-001	Requires completion before	TASK-IAM-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-002	Requires completion before	TASK-IAM-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-003	Requires completion before	TASK-IAM-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-004	Requires completion before	TASK-IAM-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-005	Requires completion before	TASK-IAM-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-006	Requires completion before	TASK-IAM-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-007	Requires completion before	TASK-IAM-008	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-IAM-008	Requires completion before	TASK-IAM-009	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-009	Requires completion before	TASK-IAM-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-010	Requires completion before	TASK-IAM-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-IAM-011	Requires completion before	TASK-IAM-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-001	Requires completion before	TASK-OBS-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-002	Requires completion before	TASK-OBS-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-003	Requires completion before	TASK-OBS-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-004	Requires completion before	TASK-OBS-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-005	Requires completion before	TASK-OBS-006	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-OBS-006	Requires completion before	TASK-OBS-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-007	Requires completion before	TASK-OBS-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-008	Requires completion before	TASK-OBS-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-009	Requires completion before	TASK-OBS-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-010	Requires completion before	TASK-OBS-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OBS-011	Requires completion before	TASK-OBS-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-001	Requires completion before	TASK-FW-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-002	Requires completion before	TASK-FW-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-003	Requires completion before	TASK-FW-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-004	Requires completion before	TASK-FW-005	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-FW-005	Requires completion before	TASK-FW-006	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-006	Requires completion before	TASK-FW-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-007	Requires completion before	TASK-FW-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-008	Requires completion before	TASK-FW-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-009	Requires completion before	TASK-FW-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-010	Requires completion before	TASK-FW-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-011	Requires completion before	TASK-FW-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-FW-012	Requires completion before	TASK-FW-013	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-001	Requires completion before	TASK-TEST-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-002	Requires completion before	TASK-TEST-003	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-TEST-003	Requires completion before	TASK-TEST-004	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-004	Requires completion before	TASK-TEST-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-005	Requires completion before	TASK-TEST-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-006	Requires completion before	TASK-TEST-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-007	Requires completion before	TASK-TEST-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-008	Requires completion before	TASK-TEST-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-009	Requires completion before	TASK-TEST-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-010	Requires completion before	TASK-TEST-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-011	Requires completion before	TASK-TEST-012	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-TEST-012	Requires completion before	TASK-TEST-013	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-TEST-013	Requires completion before	TASK-TEST-014	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-001	Requires completion before	TASK-COMM-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-002	Requires completion before	TASK-COMM-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-003	Requires completion before	TASK-COMM-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-004	Requires completion before	TASK-COMM-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-005	Requires completion before	TASK-COMM-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-006	Requires completion before	TASK-COMM-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-007	Requires completion before	TASK-COMM-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-008	Requires completion before	TASK-COMM-009	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-COMM-009	Requires completion before	TASK-COMM-010	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-010	Requires completion before	TASK-COMM-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-COMM-011	Requires completion before	TASK-COMM-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-001	Requires completion before	TASK-OPS-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-002	Requires completion before	TASK-OPS-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-003	Requires completion before	TASK-OPS-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-004	Requires completion before	TASK-OPS-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-005	Requires completion before	TASK-OPS-006	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-006	Requires completion before	TASK-OPS-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-007	Requires completion before	TASK-OPS-008	Default governed workstream

Predecessor	Relationship	Successor	Reason
TASK-OPS-008	Requires completion before	TASK-OPS-009	progression; may be relaxed by scenario-specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-009	Requires completion before	TASK-OPS-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-010	Requires completion before	TASK-OPS-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-OPS-011	Requires completion before	TASK-OPS-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-001	Requires completion before	TASK-ACC-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-002	Requires completion before	TASK-ACC-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-003	Requires completion before	TASK-ACC-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-004	Requires completion before	TASK-ACC-005	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-005	Requires completion before	TASK-ACC-006	Default governed workstream progression; may be relaxed by scenario-specific rule

Predecessor	Relationship	Successor	Reason
TASK-ACC-006	Requires completion before	TASK-ACC-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-007	Requires completion before	TASK-ACC-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-008	Requires completion before	TASK-ACC-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-009	Requires completion before	TASK-ACC-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-010	Requires completion before	TASK-ACC-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-ACC-011	Requires completion before	TASK-ACC-012	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-001	Requires completion before	TASK-HO-002	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-002	Requires completion before	TASK-HO-003	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-003	Requires completion before	TASK-HO-004	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-004	Requires completion before	TASK-HO-005	Default governed workstream progression; may be relaxed by scenario-

Predecessor	Relationship	Successor	Reason
TASK-HO-005	Requires completion before	TASK-HO-006	specific rule Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-006	Requires completion before	TASK-HO-007	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-007	Requires completion before	TASK-HO-008	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-008	Requires completion before	TASK-HO-009	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-009	Requires completion before	TASK-HO-010	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-010	Requires completion before	TASK-HO-011	Default governed workstream progression; may be relaxed by scenario-specific rule
TASK-HO-011	Requires completion before	TASK-HO-012	Default governed workstream progression; may be relaxed by scenario-specific rule

1.7 Risks and Engineering Handoffs

- **Project Mobilisation:** human review is required before progression.
- **Requirements Baseline:** human review is required before progression.
- **Architecture Baseline:** human review is required before progression.
- **Detailed Design Readiness:** human review is required before progression.
- **Site Readiness:** human review is required before progression.
- **Procurement Readiness:** human review is required before progression.
- **Installation Readiness:** human review is required before progression.
- **Mechanical and Electrical Completion:** human review is required before progression.
- **Platform Commissioning:** human review is required before progression.

- **Integrated Validation:** human review is required before progression.
- **Customer Acceptance Readiness:** human review is required before progression.
- **Operational Handover:** human review is required before progression.
- **Engineering handoff:** network_engineering evidence requires project delivery disposition.
- **Engineering handoff:** Upstream baseline_architecture_risk_compiler evidence is unavailable; engineering input is required.
- **Engineering handoff:** external_dependency evidence requires project delivery disposition.
- **Engineering handoff:** Upstream facilities_compiler evidence is unavailable; engineering input is required.
- **Engineering handoff:** Upstream preliminary_bom_adapter evidence is unavailable; engineering input is required.
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** requirements_closure planning obligation
- **Engineering handoff:** Any OOB route handoff to customer networks must be explicit, bounded, and identified as privileged management exposure.
- **Engineering handoff:** Unknown platform/operator version support must remain unresolved rather than assumed compatible.
- **Engineering handoff:** GPU east-west compute fabric must be represented separately from OOB and user/control networks.
- **Engineering handoff:** Compute-fabric access must be limited to workload communication and authorized management paths; external/user ingress must not be inferred.
- **Engineering handoff:** Where upstream design distinguishes storage and compute fabrics, SAC must preserve those boundaries rather than flattening them.
- **Engineering handoff:** Unknown tenancy mode must prevent automatic selection of single-tenant or multi-tenant security overlays.
- **Engineering handoff:** GPU confidential-computing capability must remain unknown unless the hardware SKU/capability is evidenced upstream.
- **Engineering handoff:** High-performance storage must be represented as a distinct data/security zone with explicit compute-to-storage flows.
- **Engineering handoff:** Storage administrative interfaces must terminate in privileged management zones and not user/workload zones.
- **Engineering handoff:** Unknown encryption-at-rest state must remain unresolved and cannot be reported satisfied.
- **Engineering handoff:** Storage authentication credentials/keys are implementation artifacts and must never be generated by SAC.

- **Engineering handoff:** Customer edge/uplink connectivity must be represented as an external trust boundary with explicit route/flow classes.
- **Engineering handoff:** Unknown external exposure must remain unresolved and visible in SAC output.
- **Engineering handoff:** Unknown MFA/PAM state must remain unresolved; platform support does not prove deployment.
- **Engineering handoff:** Version-specific NVIDIA reference-architecture support claims require explicit version facts; otherwise remain unresolved.
- **Engineering handoff:** SAC must never emit compliant/certified/control-effective claims solely from architecture compilation.
- **Engineering handoff:** SAC may surface unresolved risks and decisions but cannot accept residual risk.
- **Engineering handoff:** SAC outputs planning/security architecture guidance only; it must not emit deployable device, firewall, switch or credential configuration.
- **Engineering handoff:** SAC must not mutate RAC or downstream compiler facts/components and must derive all conclusions from read-only inputs.
- **Engineering handoff:** Any OOB route handoff to customer networks must be explicit, bounded, and identified as privileged management exposure.
- **Engineering handoff:** Unknown platform/operator version support must remain unresolved rather than assumed compatible.
- **Engineering handoff:** GPU east-west compute fabric must be represented separately from OOB and user/control networks.
- **Engineering handoff:** Compute-fabric access must be limited to workload communication and authorized management paths; external/user ingress must not be inferred.
- **Engineering handoff:** Where upstream design distinguishes storage and compute fabrics, SAC must preserve those boundaries rather than flattening them.
- **Engineering handoff:** Unknown tenancy mode must prevent automatic selection of single-tenant or multi-tenant security overlays.
- **Engineering handoff:** GPU confidential-computing capability must remain unknown unless the hardware SKU/capability is evidenced upstream.
- **Engineering handoff:** High-performance storage must be represented as a distinct data/security zone with explicit compute-to-storage flows.
- **Engineering handoff:** Storage administrative interfaces must terminate in privileged management zones and not user/workload zones.
- **Engineering handoff:** Unknown encryption-at-rest state must remain unresolved and cannot be reported satisfied.
- **Engineering handoff:** Storage authentication credentials/keys are implementation artifacts and must never be generated by SAC.
- **Engineering handoff:** Customer edge/uplink connectivity must be represented as an external trust boundary with explicit route/flow classes.
- **Engineering handoff:** Unknown external exposure must remain unresolved and visible in SAC output.
- **Engineering handoff:** Unknown MFA/PAM state must remain unresolved; platform support does not prove deployment.
- **Engineering handoff:** Version-specific NVIDIA reference-architecture support claims require explicit version facts; otherwise remain unresolved.
- **Engineering handoff:** vendor_validation evidence requires project delivery disposition.

1.8 Authority Boundary

This document does not approve the architecture, create a contractual schedule, confirm resource feasibility, authorize procurement or installation, or authorize customer issue. Human review remains mandatory.